NO.NEWZ/BBMP/PDDZ/2019-20 Date:-12-07-2019

To,
The Executive Engineer,
Project Division, Dasarahaali Zone
Hesaraghatta Main Road
Bangalore-560073

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work:work:Construction of Ambedkar Samudaya Bhavana At Mallasandra in Ward no.13 Shettihalli Sub Division			
Item No	Description of work	Unit	Qty
1	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm cum and down size graded granite metal coarse	Cum	3.97
2	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 24kgs, with 12mm and down size graded granite metal coarse	Sqm	21.48
3	Providing and removing centering, shuttering, strutting, Sqm propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as	Sqm	30.45
4	Providing and constructing burnt brick masonry with approved quality of non-modular bricks of standard size of classdesignation S.ONewton per sqmm (table	Cum	114.01
5	Providing Teak wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves	Cum	0.15
6	Providing and fixing in position fully panelled Teak wood shutters for doors, with styles and rails of 35mm. thick with bottom and lock rails 180mm wide top rail and	Sqm	5.25
7	Providing Honne wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves	Cum	0.66
8	Providing and fixing in position shutters for doors made out of Honne wood styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles	Sqm	14.20
9	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using double track window frame section of size	Sqm	52.38
10	Providing and fixing in position in cement concrete 1:3:6 steel Sqm glazed windows and ventilators side hung/top hung 2/3 openable 1/3 fixed as per approved drawings	Sqm	4.59
11	Providing and fixing M.S.grill work for windows and Kgs ventilators using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved	Kg	1196.37
12	Providing 20mm thick cement plaster in single coat with cement mortar 1:4, to stone masonry & concrete surface including rounding off corners wherever required	Sqm	832.75
13	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherever required smooth rendering,:	Sqm	1136.84
14	Providing 12mm thick cement piaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, including	Sqm	599.94
15	Flooring with 25mm thick polished tandur blue stone Sqm slabs using cement mortar 1:6, 25mm thick over existing cement concrete bed or top of roof laid to line and level	Sqm	0.00

Scanned with CamScanner

Item No	Description of work	Unit	Qty
16	"Providing and laying flooring using prepolished, water cut/gang saw 19mm thick granite laid with a bed of 20mm thick 1:4 cm & jointed with neat cement slurry mixed	Sqm	721.62
17	Providing skirting, dadoing, rises of steps with colour glazed tiles 15x15cmc 6mm on 10mm thick cement plaster 1:3 and jointed with white cement slurry over existing	Sqm	34.44
18	Providing and laying cinder concrete in cement 1:15 cum 1,902.00 (1 cement: 15 cinder of 12.5mm nominal gauge) on terraced roof or sunken slabs, laid to slope	Cum	19.92
19	Providing INTEGRAL CRYSTALINE Waterproofing treatment to thesunken portion of Toilets. Using Crystalline Slurry of approved make @ 1.4kg per SQM in two coats (0.7	Sqm	9.00
20	Extra for water proofing the inside surface of tanks (OHT & UGT) - applying of modified polymers soft acrylic esters coat @ 0.40kg/sqm in 2 coats including all	Sqm	31.68
21	Providing and fixing plaster mesh 150mm wide manufactured out of hot dipped galvanised iron of nominal thickness 0.35mm with a zinc coating of 120gms per sqm	M	642.00
22	Fabrication supplying and erecting M.S. tubular trusses of all spans as Kgs per approved drawing & design with prefabricated steel applications using quality	Kg	10153.54
23	Providing and installing of pre painted Galvolume iron Trapezoidal profiled sheet of approved make 1060 mm width (1000 mm cover width), 28-30 mm crest height with	Sqm	391.00
24	Aluminum plain/perforated/Mirror finish false ceiling VT-09 (Vertical drop 9 mm) Supply and installation of Aluminum powder coated false ceiling proof panel size	Sqm	354.20
25	THERMAL INSULATION OF ROOF WITH EXPANDED POLYSTYRENE Providing and fixing expanded polystyrene (EPS) 50mm thick with aluminium strips at every 600mm c/c	Sqm	354.20

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 2nd and Part bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Scanned with CamScanner